

Polk Streetscape Project Construction Activity Update:

11.07.17: Crews have completed catch basin work at the intersection of Polk and Bay, curb ramp installation work at the NW corner of Polk and Union and the SW corner of Polk and Broadway, street base work on Polk between California and Pine and bus pad installation work at the NW corner of Polk and Lombard, NW corner of Polk and Union and SW corner of Polk and Broadway. Bus pads require a curing period of 10 days and the curing period is anticipated to be completed by 11/10. Crews have also begun street light foundation installation work at Polk and Union and PG&E work on Polk between Broadway and Vallejo and between Pacific and Broadway.

The week of November 06, 2017, crews will continue with curb ramp work at the SW and NW corners of Polk and Broadway and the NW and SE corners of Polk and Union. Crews will begin street base installation work on Polk between Vallejo and Filbert. Street base work is anticipated to continue through Friday 11/10/17. Starting on 11/08/17, crews will begin catch basin and culvert work at the intersection of Polk and Sutter and continue with catch basin, culvert and manhole installation work at the NW corner of Polk and Sutter through 11/17/17. **Crews anticipate working the weekend of 11/11 - 11/12** to perform 15" sewer main installation work on Polk between Union and Filbert streets. Crews will begin PG&E conduit work on Polk between Broadway to Vallejo, Pacific to Broadway, Pacific to Jackson, Jackson to Washington and Washington to Clay.

The week of November 13, 2017, crews will continue curb ramp work at the NW corner of Polk and Broadway and the SW and NE corners of Polk and Jackson. Crews will continue catch basin, culvert and manhole installation work at the NW corner of Polk and Sutter and will begin street base installation work on Polk between Filbert and Bay and between Union to Filbert starting on Monday, 11/13/17 and will continue through Friday, 11/17/17. **Crews anticipate possibly working the weekend of 11/17 - 11/18** to continue street base installation work on Polk between Union and Filbert. Curb ramp installation work will begin on Wednesday, 11/15/17 at the SE and NW corners of Polk and Clay and will begin on Friday, 11/17/17 at the SE corner of Polk and Jackson. Crews will also continue PG&E conduit work on Polk between Pacific to Jackson, Jackson to Washington and Washington to Clay and will begin street light work at Polk and North Point Street starting Friday, 11/17/17.

The week of November 20, 2017, crews will continue curb ramp work at the SE and NW corners of Polk and Clay and the SE corner of Polk and Jackson. Crews will also begin bus pad installation work at the SE corner of Polk and Lombard on Monday, 11/20/17. Street light installation work at Polk and North Point street will continue through Wednesday, 11/22/17.

Crews DO NOT anticipate working on Thursday 11/23/17 or Friday, 11/24/17.

Crews will wrap up remaining work and prepare to demobilize from Polk Street between Filbert and Post streets in preparation for the holiday moratorium. All construction activity on Polk Street south of Filbert Street will be put on hold starting Thursday, November 23, 2017 to Monday, January 1, 2018. Construction activity will resume south of Filbert Street starting on Tuesday, January 2, 2018.

Construction activity in non-moratorium areas, i.e. Polk Street, between North Point and Filbert Street, will resume on Monday, 11/27/17.

10.27.17: Crews have completed sewer main installation work on Polk between Post and Sutter streets and bus pad installation work at the NW corner of Polk and Union and curb ramp installation work at the SW and NE corners of Polk and Filbert and the NE corner of Polk and Pacific. Crews began catch basin work at the NE, SE and SW corners of Polk and Bay and anticipate working on these corners through the following week.

Week of October 30, 2017 crews will continue with catch basin work in segment 4 at the NE, SE and SW corners of Polk and Bay. Crews will begin bus pad installation work at the NW corner of Polk and Union and on the SW corner of Polk and Broadway. Crews will also begin sewer work on Olive Street between Polk and Van Ness starting on 10/30 and continuing through the week of 11/06. On 11/02, crews will begin street base work at the intersection of Polk and Bay and bus pad installation work at the NW corner of Polk and Lombard.

Week of November 06, 2017 crews will continue bus pad installation work at the NW corner of Polk and Union and on the SW corner of Polk and Broadway. Crews will also continue sewer work on Olive Street between Polk and Van Ness and street base work at the intersection of Polk and Bay and bus pad installation work at the NW corner of Polk and Lombard. Catch basin and culvert work is anticipated to begin on 11/08 at the intersection of Polk and Sutter. **Crews anticipate working the weekend of 11/11 - 11/12** to perform 15" sewer main installation work on Polk between Union and Filbert.

09.22.17: NOTICE: San Francisco Water Department crews will be performing water service connection work beyond normal working hours the evening of Wednesday, 09/27/2017 at the intersection of Polk and Francisco from 7:00 PM to 11:00 PM. To report any water related issues or emergencies, please call 3-1-1 or call 415-550-4956 or visit www.sfwater.org/nightshift.

Roadway paving has been completed in segment 5, North Point Street from Van Ness to Larkin and partially completed in segment 4 on Polk from Beach to Bay. Remaining work in the area will include final traffic striping by SFMTA and traffic signal upgrade work. Sewer main installation work on Polk between California and Pine has been completed and crews have begun bus pad installation at Polk and Francisco and Polk and Lombard. Bus pad concrete requires a 10 day curing period.

Week of September 25, crews will continue with concrete work in segment 4, which includes: curb ramp, street base and bus pad installation work at various locations along the segment limits, including bulbout installation work at the corner of Polk and Green and curb ramp work at Polk and Vallejo and at Polk and Union. Crews will continue sewer installation work in segment 2 between Post and Sutter. San Francisco Water Department crews will be performing water service connection work on Polk between Filbert and Lombard. Please note, **Crews anticipate working the weekend of October 7-8**, at the intersection of **Polk and Union** to perform sewer and manhole installation work.

09.12.17: Crews will soon begin final roadway paving on North Point Street, from Van Ness Avenue to Larkin Street, and on Polk, from Beach to Bay streets, as part of the Polk Streetscape Project.

Schedule*:

Wednesday 9/13: Roadway grinding on North Point Street, from Van Ness Avenue to Larkin

Street and on Polk from Beach Street to Bay Street in preparation for paving activity. (Work hours are 8 AM to 5 PM)

Thursday 9/14: Paving of North Point Street from Van Ness to Larkin Street (Work hours are 7 AM to 5 PM)

Friday 9/15: Paving of Polk from Beach Street to Bay Street (Work hours are 8 AM to 5 PM)

**Please note that construction schedules are subject to change or delays due to weather, construction related issues or other unforeseen field conditions.*

Work hours are 8 AM to 5 PM. Residential driveway and garage access on North Point between Van Ness Avenue and Larkin Street and on Polk between Beach Street and Bay Street will be maintained at all times during paving activity, but please note that there may be possible delays to enter or exit your garage or driveway as crews work to make the roadway safe to drive on. Pedestrian right of ways and sidewalks ways will be open and maintained at all times.

Major construction activity will be complete for segment 5 once paving is complete. Remaining work on North Point will include minor traffic signal upgrade work, ADA curb ramp installation and traffic striping, which is anticipated to be completed by SFMTA approximately two-four weeks after final paving is complete.

09.11.17: San Francisco Water Department crews completed water service connection work Monday Night at Polk and Filbert and at Polk and Chestnut. Crews are continuing with concrete flat work, which include curb ramps and bus pads, in segment 4 at various locations. Crews will also continue with sewer main installation work on Polk Street from California to Pine in segment 3.

09.05.17: San Francisco Water Department will be on-site beyond normal work hours of 8 AM - 5 PM performing evening water connection work on Tuesday, 9/5/17 from 5 PM - 9 PM at the intersections of North Point and Van Ness Avenue and North Point and Larkin streets. Please note that construction schedules are subject to change or delays due to weather, unforeseen field conditions or any other construction related issues. For any water related issues or emergencies, please call 3-1-1 or 415-550-4956.

Upcoming Night Work to be performed by San Francisco Water Department: **Monday, 9/11/17** from 8 PM - 11:55 PM at the intersection of Polk and Filbert and from 10 PM - 2 AM at the intersection of Polk and Chestnut.

08.28.17: San Francisco Water Department crews will be on-site at the NW corner of Polk and Bay streets the evening of Monday 08/28/2017 from 6 PM to 8 PM to complete water connection work. San Francisco Water Department crews anticipate completing work by 8 PM. Call 3-1-1 to report any water related issues or emergencies.

Crews will begin bus pad installation work on Monday August 28, 2017 at the SW corner of Polk and North Point, followed by a 10 day curing period. Crews will also perform water connection and change over work and curb ramp work at the intersections of Polk and Bonita and Polk and Green in segment 4. Crews will continue 33" sewer main installation work on Polk between Pine and California in segment 3. Crews will NOT be working on Monday, September 4, 2017 in observance of Labor Day. Crews will resume work on Tuesday, September 5, 2017. **Paving on North Point Street, from Van Ness Avenue to Larkin Street and on Polk from North Point to Beach is anticipated to occur between 9/12/17 - 9/14/17.**

08.16.17: San Francisco Water Department crews will be onsite beyond normal work hours (typically 8 AM - 5 PM) on 08/16/17, at the intersection of Polk and Bay streets. San Francisco Water Department crews anticipate completing work and reopening roadways to vehicles by 8 PM. We apologize for the inconvenience. Crews have completed bus pad, parking strip, street base and Muni bus loading island work at Polk and North Point streets in segment 5. Manhole installation work on Polk at the intersections of Pacific and Broadway in segment 4 has been complete. **Paving dates for North Point Street, from Van Ness Avenue to Larkin Street** have been updated and is now anticipated to occur between **9/12/17 - 9/14/17**. 33" sewer installation work is ongoing on Polk between Pine and California in segment 3.

08.08.17: Crews are currently working on street base work on North Point between Polk and Larkin streets and on manhole walls and roof installation work at the intersection of Polk and Pacific and will be on-site beyond the normal working hours of 8 AM - 5 PM today due to a delayed delivery of concrete. Crews anticipate finishing up work at both locations and allowing parking to resume at approximately 7 PM. Parking restrictions will be in place until work is complete. Please follow directions of crew members in the work zone. We apologize for the delay and inconvenience.

08.04.17: Crews will be working Saturday 8/5/2017 from 8AM to 6PM at the intersection of Polk and Broadway to perform manhole installation work. Crews anticipate completing manhole installation work at Polk and Pacific by 8/11 and at Polk and Broadway by 8/16.

08.01.17: San Francisco Water Department Crews completed 8" water connection work Monday night at the intersection of Polk and North Point streets. Crews began work at 11:55 PM and completed work by 4 AM. Crews have completed bus pad work on North Point and have begun south side parking strip work on North Point Street and anticipate beginning west bound street base work on 08/02. Water tie-in work at Polk and Bay is ongoing. Crews are continuing to work at the intersections of Polk and Broadway and Polk and Pacific performing manhole work, which is anticipated to continue through the end of the week. PG&E crews were also on site at Polk and Green and Polk and Vallejo performing electrical work for the upgraded street lights on 07/31 and 08/01. Crews anticipate beginning water service work on Polk from North Point to Chestnut streets the week of 08/07. Crews also anticipate starting curb ramp work at the SE corner of Polk and North Point on 08/10. Sewer work on Polk between California and Pine is anticipated to begin on Monday 08/07 and is anticipated to continue through the end of August.