

05/01/18: Crews completed grinding and paving work on Polk Street between Filbert and Jackson streets on Thursday 4/19. Paving dates for Polk Street between Jackson and Pine streets will be announced once they are finalized. The week of April 30, 2018, crews will continue working on ADA curb ramp installation work at the NW corner of Polk and Fern and at the SE corner of Polk and Golden Gate. Crews also anticipate starting curb ramp work at the SW corner of Polk and Sutter and the SE corner of Polk and Fern on 5/3. Crews are wrapping up sewer work on Olive Street between Van Ness and Polk and will begin water main installation work. Crews are continuing traffic signal underground work at Polk and Turk, and electrical pole, signal and cable pulling work at the intersections of Pine, Bush and Sutter streets. Crews anticipate starting traffic signal underground work on Polk between McAllister and Golden Gate starting on 5/4.

The week of May 07, 2018, crews will continue to work on water main installation work on Olive Street between Van Ness and Polk. Crews will also continue ADA curb ramp installation work at the SW corner of Polk and Sutter and the SE corner of Polk and Fern. Crews will also continue traffic signal underground work at Polk and McAllister and street light underground work from Golden Gate to Eddy. Crews will also return to Segment 4 to perform traffic signal underground work at the intersection of Polk and North Point starting 5/8 through 5/10. Crews will begin ADA curb ramp installation work at the NW and SE corners of Polk and Olive starting 5/9.

The week of May 14, 2018, crews will continue to work on water main installation work on Olive Street between Van Ness and Polk. Crews will also wrap up ADA curb ramp installation work at the NW and SE corners of Polk and Olive. Traffic signal and street light underground work will continue at the intersection of Polk and Eddy and from Eddy to Ellis. Crews will begin bus pad installation work at the NW corner of Polk and O'Farrell on 5/15 and curb ramps at the NE and SW corners of Polk and Geary starting on 5/18.

04/16/18: Crews began grinding and paving Polk Street between Filbert and Vallejo streets on Monday 4/16 and anticipate finishing paving work on Tuesday 4/17 for this phase. Crews will begin grinding work on phase 2, Polk Street between Vallejo and Jackson, on Wednesday 4/18 and anticipate paving to be completed by Thursday 4/19*.

The week of April 16, 2018, crews will continue with sewer main installation work on Olive between Polk and Van Ness, traffic signal and street light work in segment 2 and street light installation work in segment 3. Crews will continue with ADA curb ramp installation work at the NE and SW corners of Polk and Olive and NW Corners of Polk and Sutter and SE corners of Polk and Elm and Polk and Redwood.

The week of April 23, 2018, crews will wrap up sewer main installation work in segment 2 on Olive Street, between Polk and Van Ness Avenue this week and will continue traffic signal and street light work in segment 2 and street light installation work in segment 3. Crews will also work to wrap up ADA curb ramps at the SE corners of Polk and Elm and Polk and Redwood. Crews will begin street base work in the intersection of

Polk and Sutter and will begin ADA curb ramp installation work at the SW corner of Polk and Sutter starting Thursday, 04/26.

The week of April 30, 2018, crews will continue working on ADA curb ramp installation work at the SW corner of Polk and Sutter and will continue traffic signal and street light work in segment 2 and street light installation work in segment 3. Crews will begin curb ramps at the NW and SW corners of Polk and Golden Gate and will also resume sewer work on Austin and replace side sewers as needed. On 5/2, crews will begin bus pad installation work at the SW corner of Polk and Sutter and on 5/4, crews will begin curb ramp work at the NE and SW corners of Polk and McAllister.

04/13/18: Crews anticipate paving Polk Street, from Filbert to Vallejo and from Vallejo to Jackson (excluding the intersection of Polk and Broadway) starting on Monday April 16, 2018*.

Day 1 (04/16/18) - Polk Street, from Filbert to Vallejo: Crews will grind the roadway to prepare it for final paving. Access to enter and exit driveways will be maintained at all times, however minor delays may be possible. Once grinding work is complete, you will be able to drive on the roadway. Please use caution when entering and exiting the roadway and drive carefully.

Day 2 (04/17/18) Polk Street, from Filbert to Vallejo: Paving of the roadway and application of temporary traffic striping.

Day 3 (04/18/18) - Polk Street, from Vallejo to Jackson: Crews will grind the roadway to prepare it for final paving. Access to enter and exit driveways will be maintained at all times, however minor delays may be possible.

Day 4 (04/19/18) - Polk Street, from Vallejo to Jackson: Paving of the roadway and application of temporary traffic striping.

Once full paving work is complete, San Francisco Public Works will inspect the newly paved roadway and once approved, final traffic striping and curb painting will be applied by SFMTA.

04/02/18: Crews have completed paving activity on Polk Street between Bay and Filbert streets in segment 4. Crews will continue with paving activity south of Filbert Streets, starting in the next few weeks. Crews are wrapping up sewer main work on Austin Street, between Polk and Van Ness Avenue. Crews will inspect and review footage of the sewer and will return at the end of April or early May to replace any side sewer laterals as needed.

The week of April 2, 2018, crews will wrap up sewer main work on Austin Street between Polk and Van Ness and will begin sewer main work on Olive Street between Polk and Van Ness starting on 4/3. Crews will begin ADA curb ramp work at the NE and SW corners of Polk and Myrtle, anticipated to occur between 4/2-4/5. Crews will also

begin street base repairs on Polk between Post and Sutter starting 4/2 and will continue through 4/6. Electrical crews will begin street light work between Geary and O'Farrell and will continue to work on street light upgrades between Clay and Vallejo.

The week of April 9, 2018, crews will wrap up street light work between Geary and O'Farrell and will continue sewer main installation work on Olive between Polk and Van Ness. Crews will begin ADA curb ramp installation work at the NW and SE corners of Polk and Myrtle and will begin bus pad installation work at the NE corner of Polk and Post and SW corner of Polk and Sutter starting on 4/9. Starting 4/10, crews will begin street light work between O'Farrell and Ellis. On 4/11, crews will begin traffic signal work and Polk and Ellis. On 4/12, crews will begin work on segment 1 and start with street light and traffic signal work at Polk and Golden Gate and ADA curb ramp work at the NE and SW corners of Polk and Olive and NW Corners of Polk and Sutter and Polk and Elm.

The week of April 16, 2018, crews will continue with sewer main installation work on Olive between Polk and Van Ness, traffic signal and street light work at Polk and Golden Gate and will continue with ADA curb ramp installation work at the NE and SW corners of Polk and Olive and NW Corners of Polk and Sutter and Polk and Elm. Crews anticipate starting ADA curb ramp work on the NE and SE corners of Polk and Olive and the NE and SW corners of Polk and Sutter starting on 4/18.

03/15/18: Week of March 19, crews will continue to perform sewer installation work on Austin Street from Polk to Van Ness through the end of the week. Crews will then begin sewer work on Frank Norris Street from Polk to Larkin. Crews will begin work on the south concrete panel at Polk and Lombard and will begin ADA curb ramp work at the NW corner of Polk and Sutter, the NE and SW corners of Polk and Geary, the NW corner of Polk and Fern, followed by curb ramp work on the SW corner of Polk and Fern, the SW corner of Polk and Hemlock and the NE corner of Polk and Cedar. Crews will continue street base work on Polk between Bush and Sutter and will continue street light upgrade work on Polk from Clay to Washington, followed by street light work on Polk from Clay to Pacific

Week of March 26, crews will continue sewer work on Frank Norris Street from Polk to Larkin and will begin catch basin work at the SW and NE corners of Polk and Pine and catch basin and culvert work at Polk and Bush. Crews will continue ADA curb ramp work on the SW corner of Polk and Fern, the SW corner of Polk and Hemlock and the NE corner of Polk and Cedar. Crews will then begin curb ramp work on the NE and SW corners of Polk and Pine. Crews will wrap up street light upgrade work at the intersection of Polk and Pacific and will begin street light upgrade work on Polk between Pacific and Broadway.

Crews anticipate beginning **paving** activity on **Polk Street between Bay and Filbert streets** starting on **03/26/18**. Paving activity will be performed in phases with each phase covering three blocks at a time. Phase I: Polk Street, Bay to Lombard (03/26 - 03/27), Phase II: Polk Street, Lombard to Filbert and Chestnut Street, Polk to Van Ness

(03/27-03/28), Phase III: Polk Street, Filbert to Vallejo (Dates to be announced). Paving activity will be completed over approximately 2 days* per location. Crews will begin with grinding activity one day, followed by full roadway paving and temporary traffic striping the next.

02/26/18: Crews continue to perform sewer main installation work on Austin Street and are continuing to work on curb ramp installation work at the intersection of Polk and Pine. Crews will continue with bus pad installation work at the NE corner of Polk and Post and the SW corner of Polk and Sutter. Crews also installed a catch basin at the NW corner of Polk and Sutter. Crews will also continue street light installation work on Polk from Post to Geary and will begin curb ramp work at the NE corner of Polk and Cedar. Traffic signal work will begin at Polk and Geary starting on 03/01/18. **Crews will perform night work at the intersection of Polk and Sutter the evening of 3/6/18 from 11:55 PM to 4 AM to complete water service connection work.**

02/06/18: Crews will continue with sewer work on Austin Street. Crews will begin ADA curb ramp work at the NE corner of Polk and Clay and the SE corner of Polk and Bush. Crews will also continue bus pad installation work at Polk and Washington (IB) and at Polk and Sacramento (OB). The week of February 12, 2018, crews will perform catch basin work at the SW and NW corners of Polk and Sutter as well as hydrant work at the SW corner of Polk and Sutter. Bus pads will continue to cure at Washington and Sacramento. Crews will begin ADA curb ramp work at the SE corner of Polk and Sacramento and the NW corner of Polk and Clay. Crews will also begin ADA curb ramp work at the NE and SW corners of Polk and Post. For the week of February 19, 2018, crews DO NOT anticipate working Monday, February 19, 2018 in observance of Presidents Day. Crews will resume work on Tuesday, February 20, 2018. Crews will resume sewer work on Austin Street. Crews will begin installation of ADA curb ramps at the NE corner of Polk and Sacramento and the SW corner of Polk and Bush. Bus pad installation work will also begin at the NE corner of Polk and Post and the SW corner of Polk at Sutter.

01/25/18: Crews completed tree removal activity on Polk Street in anticipation for upcoming tree planting activity, which is anticipated to begin in the next few weeks. Crews completed water work on Hemlock between Polk and Van Ness and at the intersection of Polk and Geary. Street base work between Bay and Jackson was also completed in anticipation of upcoming paving activity. Crews also began street light conduit and foundation work at Polk and Broadway, Washington, Clay and Sacramento streets.

Crews will begin working on ADA curb ramps at the NW corner of Polk and Pacific and NW corner of Polk and Clay. Crews will also begin bus pad installation work at Polk and Washington (OB), Sacramento (IB) and Pine (OB). San Francisco Water Department crews will also be on site to complete service connection work at Polk and Hemlock and Polk and Geary. Crews will continue street light conduit and foundation work between Clay and Sacramento. Crews will begin street light pole installation work on Polk at

Union, Washington, Clay streets, as well as begin traffic signal work at Polk and Pine and Polk and Bush.

The San Francisco Water Department will perform **night work** on **Thursday, January 25th between the hours of 11:55 PM to 4:00 AM** to connect new water service at the intersection of Van Ness and Hemlock. Please note that although work is scheduled to occur until 4:00 AM, crews may finish connection work sooner. This work is being done at night to accommodate the needs of neighborhood businesses which are affected by the temporary interruption of water service. There may be noticeable noise, vibration, dust, and traffic restrictions in the work area. To report any water related issues or concerns, visit www.sfwater.org/nightshift or call 3-1-1 or 415-550-4956.

Crews anticipate paving activity to occur on **Polk Street between Bay and Jackson** streets in **late January or early February 2018**. Crews may pave between **three to nine blocks** at a time, starting at Bay and working south. Crews will post all blocks being worked on to allow for roadway preparation work and open up temporary parking spaces as crews move through to complete required work and spaces become available. Additional paving details will be announced soon.

01.08.18: Tree removal activity began on Monday, 01/08/18 and will continue over the next few days. (For a list of general tree removal locations, please see below.) Pending suitable weather conditions, crews will continue with water work on Hemlock Street between Polk and Van Ness. Crews will also continue to work on street base work between Bay and Jackson streets and will install ADA curb ramps at the NE and SW corner of Polk and Clay. Water work will also be performed at the intersection of Polk and Geary. Electrical crews will install streetlight conduits at Polk and Broadway.

The week of January 15, crews **WILL** be working on Martin Luther King Jr. Day, Monday, January 15, 2018 and will continue with water work on Hemlock Street between Polk and Van Ness, street base work between Bay and Jackson, water work at the intersection of Polk and Geary and crews will wrap up curb ramp work at the NE and SW corners of Polk and Clay. Crews will begin curb ramp work at the SW corner of Polk and California, water hydrant work at Polk and Sutter and will begin curb ramp work at the NE corner of Polk and Pacific and the SW corner of Polk and Washington. PG&E will conduct work on Polk at Pacific and at Pine. Electrical crews will complete streetlight conduit work at Polk and Broadway and begin streetlight, conduit and foundation work at the intersections of Polk and Washington, Clay and Sacramento.

The week of January 22, crews will continue curb ramp work on Polk Street at the NE corner of Pacific and the SW corner of Washington and will begin curb ramp installation work at the NE and SE corners of Polk and Pine. Crews will also begin bus pad installation work at Washington (outbound), Sacramento (inbound) and Pine (outbound). Crews also anticipate paving activity to begin this week between Bay and Jackson streets. Electrical crews will continue to install streetlight conduits and foundations on Polk between Clay and Sacramento.

12.18.17: Crews have completed sewer main installation work on Polk from Union to Filbert. Crews also completed culvert installation work at Polk and Francisco and at Polk and Chestnut. and have completed curb ramps at the SW and NE corners of Polk and Lombard and the SW and NE corners of Polk and Greenwich. Crews will continue with water work on Hemlock Street between Polk and Van Ness. Sewer main installation work on Polk at Olive and Austin is anticipated to begin starting the end of January. Crew will continue with curb ramp installation work at the intersections of Polk and Greenwich and Polk and Francisco. Crews will **NOT** be working the week of December 25 and will **NOT** be working on January 1, 2018. Crews will resume work on Polk Street in segments 4, 3 and 2 on January 2, 2018.

Upcoming tree removal and planting activity:

Crews will begin **tree removal activity in segments 4, 3 and 2**, Polk Street between Union and Ellis, starting on January 8, 2018. In total, 25 trees will be removed and 148 new trees will be planted on Polk Street, between Union and Golden Gate Avenue. Tree planning will begin in segments 4 and 3, Polk between Union and Pine streets, with tree planting in segments 2, 1 and 6 to follow. Tree removal activity is anticipated to take approximately 3-4 days with some parking restrictions to be expected near tree removal/planting locations. Restricted parking spots will be opened up once tree removal/planting activity is completed at each location.

Tree removal locations:

- Polk and Eddy SW corner
- Polk and Willow NW corner
- Polk and Fern NE corner
- Polk and Fern SE corner
- Polk between Sacramento & Clay
- Polk and Clay SW corner
- Polk and Clay NW corner
- Polk between Clay & Washington
- Polk and Washington SE corner
- Polk and Jackson NE corner
- Polk between Jackson & Pacific
- Polk between Pacific & Broadway
- Polk and Broadway NW corner
- Polk between Broadway & Vallejo
- Polk between Bonita & Green
- Polk between Green & Union

Upcoming paving activity:

Crews anticipate paving activity to occur on **Polk Street between Bay and Jackson** streets in mid-to-late **January 2018**. Crews will work on up to three blocks at a time, starting at Bay and working south. Paving is anticipated to take approximately 2 days per block*. Crews will first begin with grinding activity one day, followed by full roadway paving and temporary traffic striping the next. Once paving work is complete, Public Works will inspect the newly paved road and once approved, final traffic striping

will be applied and curbs will be painted by SFMTA. Full parking restrictions are to be expected on blocks actively being worked on during paving activity.

12.01.17: Crews have demobilized from the majority of Polk Street south of Filbert Street in observance of the Holiday Moratorium. Crews will continue to work on Polk Street at the intersection of and north of Filbert Street and in some alleyways south of Filbert. This past week, crews have worked on water main installation work on Hemlock in segment 2, bus pad installation work at the SE corner of Polk and Lombard and curb ramp installation work at the intersections of Polk and Lombard and Polk and Filbert. Work will resume on Polk Street south of Filbert Street on January 2, 2018. **Crews anticipate working at the intersection of Polk and Union the weekends of December 2 and December 9, 2017 to complete sewer main installation work.**

Week of December 04, 2017 crews will continue with water main installation work on Hemlock Street between Polk and Van Ness. Crews will begin culvert installation work at the intersection of Polk and Francisco and Polk and Chestnut streets. Crew will continue with curb ramp installation work at the intersections of Polk and Lombard and begin installation work at the intersection of Polk and Greenwich. Week of December 11, 2017 crews will continue with water main installation work on Hemlock Street between Polk and Van Ness, culvert installation work at the intersection of Polk and Chestnut Street and curb ramp installation work at the intersections of Polk and Lombard and begin installation work at the intersection of Polk and Greenwich. Crews will also begin sewer main installation work on Austin and Olive alleyways and curb ramp work at the intersection of Polk and Francisco.