EARTHQUAKE SAFTEY AND EMERGENCY RESPONSE BOND 2014 SFPD TRAFFIC COMPANY AND FORENSIC SERVICES DIVISION FACILITY



Highlights

- Installed rebar for perimeter walls at fire water tank.
- Structural steel erection is 75% complete.

Construction Activity Schedule

- March 2020:
 - Welding at level 3, roof, and motorcycle garage.
 - Install metal decking and layout MEP inserts at levels 2 and 3 and roof.
 - Place concrete at fire water tank walls.
 - Install forms and rebar for concrete at level 2.
- April 2020:
 - Structural steel topping-out ceremony tentatively scheduled for April 1st.
 - Demobilize small erection crane.
 - Install forms and rebar for concrete at levels 2 and 3.
 - Place concrete deck slabs at levels 2 and 3.

Other Information

 View progress photos and subscribe to this newsletter: <u>sfearthquakesafety.org/motorcycle-police-and-crime-lab</u>



Design Rendering - View from Intersection of Evans Ave. & Toland St.



View from South Elevation of Structural Steel and Metal Decking (February 27, 2020)



North and West Elevations – View from Intersection of Evans Ave. & Toland St. (February 27, 2020)

SCHEDULE

*Construction schedule is subject to change due to adverse weather and unforeseen conditions.

		o daverse weather and onre		5115.			
MAR 2020	\geq	APR 2020				FALL 2021	
 Metal decking Concrete deck slab at level 1 Finish erection of structural steel Off-site utilities 					Construction completionSFPD move-in		
For more information:		For immediate service regarding construction issues:			For emergencies:		
Michael Rossetto, Project Manager Michael.Rossetto@sfdpw.org (415) 557-4773		Robert Tigbao, Resident Engineer Robert.Tigbao@sfdpw.org (415) 244-4049			Clark Construction Group Douglas Jagoda, Superintendent (240) 305-9112		



